



Resort Village of Shields

Come Home to the Lake Life

October 24, 2025

Here is a project progress update for this week (Oct 20-24) and a look forward to coming weeks (Oct 27-31).

Overview:

This week concluded on-lot work including curb stop installation and tie-ins for Mawson Drive. Subterra is NOT planning to be onsite Saturday or Sunday Oct 25th-26th. Construction will resume Monday October 27th when they will begin to install service lines on McMillan Crescent. Please note the utility line locators will continue doing on-lot line locates on McMillan week as the construction progresses.

The Administration office is contacting residents as the construction approaches their properties, to discuss connection options and confirm the preferred method of connection. All residents who do not meet the depth requirements and choose to have connection via directionally drilling will be asked to sign the depth consent form.

Construction Activity Planned for Next Week:

Utility line locators may be out this week

Subterra will begin working in front of approximately 33 McMillan moving up the street.

NOTES:

- Residents on McMillan, please ensure you are having your septic tanks pumped out regularly, as the contractors cannot complete their work with a full septic tank.
- We advise residents to please move all vehicles parked on the road allowance as soon as possible, to avoid disrupting the construction workers.
- Thank you for your patience with the temporary road closures, the construction areas will remain closed even when the workers are not present.