



Resort Village of Shields

Come Home to the Lake Life

August 28, 2025

AE's update on Construction August 23-28, coming weeks September 2-12

Overview:

The contractor, Subterra, has been actively planning, drilling, and installing the low-pressure Force Main line in collaboration with Associated Engineering and the Village of Shields. Please note Subterra will NOT be working Friday Aug 29 – Monday Sept 1. Construction will resume Tuesday Sept 2. Subterra has nearly all the mainline installed with only the East stretch of Procter from the SE corner up to the golf course remaining. AE has begun preliminary septic tank inspections starting from the South end of Shields on Mawson Drive. In collaboration with Subterra, the planning of on-lot servicing will continue next week. Once the mainline is installed, the final coordination and on-lot installation will begin. This will be coordinated between Subterra, AE, the village, and the homeowner. More details regarding on-lot work will be given as available.

Progress This Week:

Over the past week, Subterra completed installing main line on McCordick Street, McCordick Alley, Waters Ave, Heath Ave, Hordern Street, and continuing down Procter Drive

Construction Activity Planned for Next Week:

Tuesday-Friday: Procter Drive mainline installation from SE corner up to the North end of Procter Drive past the golf course.

Once again, we advise residents to be mindful of parking on Procter Drive starting next week, and please be patient with temporary road closures and alternative routes. As September is starting and Trey-AE site rep is going back to university for his final year of Engineering, he would like to thank the Village of Shields for a great summer and the friendly people he has had the chance to interact with. Jordon will be taking over as AE site rep for the remainder of this year. Thank you for your continued cooperation throughout the project.

NOTE: Subterra plans on **working the weekend of Sept 6-7**. Subterra will **not be working on Sept 13-14 weekend**. Once all the mainline installation is complete, the on-lot servicing will commence. As we continue to work through the process of the on-lot installation, more information will be provided.